

An aerial night photograph of a city, likely Phnom Penh, Cambodia. The image shows a dense urban landscape with numerous buildings. A prominent feature is a tall, modern skyscraper under construction, characterized by its white, grid-like facade and illuminated windows. The building is surrounded by older, lower-rise structures. In the background, a river and distant city lights are visible under a dark sky. The overall scene conveys a sense of rapid urban development and modernization.

EMBASSY CENTRAL

PROGRESS REPORT

Vol.10 | APRIL 2018

a. 1F - 01. Raintree, #299 Preah Ang Duong Daun Penh, Phnom Penh, Cambodia

p. [+855] 78 888 580 | e. info@urbanlandasia.com


Construction progress as of APRIL 2018


Overview

The project is situated at No. 34 & 46, Street 352, Boeung Keng Kang 1, Chamkarmon, Phnom Penh, Cambodia. Since the start of construction, the phases of activities have been smoothly projected as planned.

Progress

- 1 Structural top off
- 2 25th floor brick wall completed.
- 3 23th floor plastering is completed.
- 4 18th floor ceiling works completed.
- 5 10th floor painting work completed.
- 6 15th floor tiling is in progress.
- 7 22nd floor MEP system provision completed





CONSTRUCTION FORECAST

FROM MAY '18 TO JUNE '18

- 26th floor brick wall completed.
- 26th floor plastering completed.
- 21th floor ceiling work completed.
- 16th floor painting works completed.
- 20th floor tiling works completed.
- 26th floor MEP system provision completed

OVERALL PROGRESS: 60%

Sub-structure:	100%
Super-structure:	70%
MEP:	60%

