







Vol. 12 Progress report August 2018


Construction progress as of AUGUST 2018

Overview


The project is situated at No. 34 & 46, Street 352, Boeung Keng Kang 1, Chamkarmon, Phnom Penh, Cambodia. Since the start of construction, the phases of activities have been smoothly progressing as planned.

Progress


- 1 26th floor ceiling work completed.
- 2 23rd floor painting work in progress.
- 3 24th floor tiling work completed.
- 4 23rd floor aluminum and timber door work completed.
- 5 15th floor MEP fitting in progress.
- **6** GF to 7th floor scaffolding removed.



Vol. 12 | Progress report | AUGUST 2018









Vol. 12 | Progress report | August 2018

CONSTRUCTION FORECAST

FROM SEPTEMBER '18 TO OCTOBER '18

- External scaffolding removed.
- 26th floor painting completed.
- 26th floor aluminum and timber door work completed.
- 26th floor tiling completed.
- 21st floor MEP fitting completed.

OVERALL PROGRESS: 75%

Sub-structure: 100%
Builders Work: 92%
MEP: 90%
ID/FIT-OUT: 25%

