

EMBASSY
CENTRAL

EMBASSY CENTRAL

PROGRESS REPORT

Vol.14 | DECEMBER 2018

a. 1F - 01. Raintree, #299 Preah Ang Duong Daun Penh, Phnom Penh, Cambodia

p. [+855] 78 888 580 | e. info@urbanlandasia.com



URBANLAND


CONSTRUCTION PROGRESS AS OF DECEMBER 2018


Overview

Embassy Central by Urbanland is now underway to be ready for occupancy by March 2019. Limited homes remain in our popular Embassy Central condominium community in BKK1. Situated close to shops, banks and schools, this project represents the perfect coming together of urban life in the BKK1 neighbourhood.


Progress

- 1** All units are practically completed with minor defects to rectify.
- 2** Hoist and tower crane are completely removed.
- 3** Landscape trees and green walls are installed, except ground floor to 4th floor.
- 4** External work rectification in progress. Landscape trees and green walls are






Swimming pool



Level 5 Interior



Parking floor



Aerial view

CONSTRUCTION FORECAST

FROM JANUARY '19 TO FEBRUARY '19

- Project to be fully completed

OVERALL PROGRESS: 98%

Sub-structure:	100%
Builders Work:	100%
MEP:	100%
ID/FIT-OUT:	95%

